

DATE	01/12/2025	Address	Corner Of Scarborough Beach & West Coast Hwy, Scarborough Beach.											
Leave Yard @	8.00pm	Night Shift	Project Name	SBR	ASPHALT PLANT	Boral								
PROJECT CONTACTS														
Job Number	2106062				Project Manager	Ash Bhowany								
Client	Garli				Project Engineer									
Client Site Engineer Contact					Asphalt Supervisor	Ant Brown								
Client Site Supervisor Contact	Shane Drew	0438 594 932			Asphalt Foreman	Alex Mauri								
SITE DETAILS														
Plant Laydown Location	Beside the compound on Scarborough Beach Rd Just Off West Coast Hwy.				2 Way CH	Asphalt UHF Ch 47								
Inspected By	Ant	Sweeping	7.15pm Enviro Sweep, Liz Bosnjak - 0412 193 228		Sealing	SBS UHF Ch 47								
Compaction Check	MRWA 504		UHF Ch 45. Off the road for 6.00am		Profiling	SGA UHF Ch 46								
Surface & condition	Profiled and new seal. To be inspected after seal and discussed with client if required. We have to use the leveling beam and joint matcher.				Inductions	8.30pm sharp All report to the site office for induction.								
CARTAGE														
First Truck @ Plant	9.30pm	SEMI Trucks	5 SGA	T&D Trucks	Estimated Finish Time for Works:		Off The Road For 5.30am							
Gaps - Supervisor to adjust	Various	8W Trucks	6W Trucks		Lil Tipper									
JOB & MATERIALS														
Mix Code	Binder	Additive	Density	Ave Depth	Area	Tonnes	Layer No	Pavement Type	Lot Number					
AC10/75B/LAT	A15E	1% Oxide	2.35	40	175	16.5	1	Wearing	Red Bus Bay					
	A15E	1% Oxide	2.35	40	210	20.0	1	Wearing	Red Bus Lane					
DG 14/75 Intersection Mix	A15E		2.40	40	1955	184.0	1	Wearing	Black Straights.					
JOB DETAILS								JOB DRAWING						
We are scheduled for 8 night shifts for this project. We will profile your area the night prior then seal and asphalt it the following night.														
Everyone report to the site office which is located in the bus bay on Scarborough Beach Rd just off West Coast Drive. All of your vehicles can park in there then the paving gear is situated right beside it.														
This project requires the leveling beam and joint matcher to be used every shift unless instructed otherwise.														
Please make sure that everyone has their full PPE for night shifts and is on their best behaviour as this is a very high profile job in the public eye. This job has already attracted a serial busy body who reports everything.														
Red Bus bay and red bus lane first then the straights. Roll over your ends and they will get profiled the following night. Areas marked in yellow on the drawings.														
Make sure we are straight edging the mat when we set off paving every night.														
EQUIPMENT														
ITEMS	FLEET No	REGO No						COMMENTS						
Paver	SGA	Super 2003						Wheeled paver						
Steel roller	SGA/Conpliant	HD14/HD80						HD14 for back rolling						
Multi	Proquip	9t CAT						You will need a CAT key.						
Ped Roller	SGA	Unimec												
Pocket Rocket														
Bobcat	SGA	UCI												
Tipper	SGA	Hino												
Spray Truck - Tack Coat	SGA	Isuzu						Tack Cold Joints.						
Survey	Client							To mark the lane line						
Written Confirmation	Yes							Client to sign off on any extra mix used on the day.						
ADDITIONAL COMMENTS														
SAFETY	Full PPE For Night Shift.													
QA PAPERWORK	Full MRWA QA Required & Must Be Handed In Daily.													
TESTING	MRWA Mix & Core.													